



Monthly Executive Summary Report
 Reflects Previous Month's Activity
Haut Gap Middle School
 Constituent District 9



Project Team

Associate Superintendent: Patricia Yandle
Principal: Mr. Paul Padron
Project Manager: Dale Collier – Brownstone Construction Group
Site Manager: Nick Bonvillain – Brownstone Construction Group
Architectural Firm: Gantt Huberman Architects
Design Architect: Frank Little - Gantt Huberman Architects
General Contractor: Newton Builders, Incorporated

Project Scope: Construction of a new 400-student, 600-core middle school behind the existing school. Scope also includes master planning of the site to co-locate a future elementary school.

Budget:

| | | |
|---------------------------------------|----------------------------|---|
| Original Budget: \$15 Million | Date: May 10, 2006 | ● |
| Revised Budget: \$18.2 Million | Date: April 9, 2007 | |

Schedule

| | | | |
|---|--------------------------------|-----------------------------------|---|
| Design: March 2008 | Solicitation: July 2008 | Construction: January 2010 | |
| Construction Package Contract: Newton Builders, Incorporated - \$12,575,500.00 | | | ● |

Construction Update: Work at Haut Gap Middle School is rapidly nearing completion with finish items being installed in the building. With ceiling tile completing throughout the building, workers are now installing VCT flooring, Carpet, Casework, Marker Boards and Tack Boards in the building. Final painting is near complete as the final interior look of the facility is taking shape. Work in the Gymnasium of the school is complete with flooring, bleachers and basketball goals in place. Final check out of building systems to include kitchen, lighting, fire alarm and automatic sprinkler systems is now underway in preparation for the Final Occupancy Inspection of the Facility. Separate vendors under contract with CCSO have also mobilized to install burglar, surveillance, public address and computer systems in the building. At the exterior of the building, all landscaping has been completed with shrubbery, trees and sod in place.

Issues: The Final Occupancy Inspection for the building is scheduled for early January 2010.



Monthly Executive Summary Report
Reflects Previous Month's Activity
Haut Gap Middle School
Constituent District 9



December Aerial



Typical Classroom



Main Entrance



Gymnasium



Science Lab