



Monthly Executive Summary Report
Reflects Previous Month's Activity

Buist Academy
Constituent District 20



Project Team

Associate Superintendent: Terri Nichols
Project Manager: Bob Faust
Architectural Firm: Stubbs, Muldrow, Herin Assocs.
General Contractor: Hill Construction (Site and Demolition Package)

Principal: Sallie Ballard
Site Manager: Joe Christian
Design Architect: Sam Herin, AIA

Project Scope:

The existing 1956 facility, composed of a three-story building and a cafeteria, is to be totally demolished and the existing three-story 1921 building is to be selectively demolished. A new 68,000 sf, three-story facility will be constructed and the existing 21,000 sf original 1921 building will be renovated. The new facility will have a capacity for 500 students. The new facility will include 27 teaching stations, a Cafeteria, Gymnasium, Media Center, Science and Art spaces.

Current Status:

The demolition process began June 14, 2011 and is scheduled to be complete in mid-October 2011.

Budget:

Original Budget: \$35.6 million

Date: July 27, 2010

Schedule:

Design Completion: December 15, 2011

Solicitation: January 2012

Construction Completion: August 2013

Schedule Issues: None at this time.

Major Issues: None at this time.



Monthly Executive Summary Report
Reflects Previous Month's Activity
Buist Academy
Constituent District 20



Monthly Executive Summary Report
Reflects Previous Month's Activity
Buist Academy
Constituent District 20



Monthly Executive Summary Report
Reflects Previous Month's Activity
Buist Academy
Constituent District 20