



Monthly Executive Summary Report
Reflects Previous Month's Activity

Ashley River Creative Arts Elementary School
Constituent District 10



Project Team

Associate Superintendent: Dr. Patricia Yandle

Principal: Jayne Ellicott

Project Manager: Jay Poston

Architectural Firm: Liollo Architecture

General Contractor: TBD

Site Manager: TBD

Design Architect: Cherie Liollo

Project Scope:

Construction of a new two-story 600-student K-5 facility on the existing site while keeping the existing facility operational during the building process. The facility will include 29 instructional spaces with complementary support areas as indicated in the Educational Specifications. The existing facility will be demolished as required in accordance with the construction phases and completed at the end of the project.

Budget:

Original Budget: \$17.7 Million

Revised Budget: \$19.9 Million

Date: 5-10-2006

Date: 4-9-2007



Schedule:

Design: September 2007

Solicitation: December 2007

Construction: January 2010

Schedule Issues: None at this time.



Major Issues: Parking, Site traffic flow, portable unit site preparation design/construction portable unit

Achievements: Purchase order

City zoning approval

Subsurface utility investigation

Hazardous materials and environmental survey

Schematic Design submission to CCSD/OSF

Temporary site parking/drop-off plan



Monthly Executive Summary Report

Reflects Previous Month's Activity

Ashley River Creative Arts Elementary School

Constituent District 10

Phasing/Mobile Classrooms:

Construction will be accomplished in phases utilizing additional mobile units on site to accommodate classroom spaces during the building process.



Monthly Executive Summary Report
Reflects Previous Month's Activity

Ashley River Creative Arts Elementary School
Constituent District 10



Picture



Picture



Picture



Picture



Picture