



Monthly Executive Summary Report
Reflects Previous Month's Activity

Ashley River Creative Arts Elementary School
Constituent District 10



Project Team

Associate Superintendent: Dr. Patricia Yandle

Principal: Jayne Ellicott

Project Manager: Jay Poston

Architectural Firm: Liollo Architecture

General Contractor: TBD

Site Manager: TBD

Design Architect: Cherie Liollo

Project Scope:

Construction of a new two-story 600-student K-5 facility on the existing site while keeping the existing facility operational during the building process. The facility will include 29 instructional spaces with complementary support areas as indicated in the Educational Specifications. The existing facility will be demolished as required in accordance with the construction phases and completed at the end of the project.

Budget:

Original Budget: \$17.7 million

Revised Budget:

Date: 5-10-2006

Date:



Schedule:

Design: November 2007

Solicitation: January 2008

Construction: January 2010

Schedule Issues: Phase I construction package bid schedule



Major Issues: Phase I construction

Achievements:

Conceptual Design presentation to PTA

Submission of Phase I construction package to CCSO/OSF

Advertisement of Phase I site construction package

OCRM/OSF/City Zoning approvals for construction

Site geotechnical exploration and report

Phasing/Mobile Classrooms:



Monthly Executive Summary Report

Reflects Previous Month's Activity

Ashley River Creative Arts Elementary School

Constituent District 10

Construction will be accomplished in phases utilizing additional mobile units on site to accommodate classroom spaces during the building process.



Monthly Executive Summary Report
Reflects Previous Month's Activity

Ashley River Creative Arts Elementary School
Constituent District 10



Picture



Picture



Picture



Picture



Picture