



Monthly Executive Summary Report
Reflects Previous Month's Activity
Moultrie Middle School
Constituent District 2



Project Team

Associate Superintendent: Terri Nichols

Principal: Jean Siewicki

Project Manager: Ed Strack

Architectural Firm: Glick/Boehm & Associates

General Contractor: MB Kahn Construction

Site Manager: Larry Jordon

Design Architect: Myles Glick, AIA

Project Scope:

Existing facility is demolished and a new 120,000 sf two story facility will be constructed. The new facility will have a capacity of 900 students with a core capacity of 1200. The new facility will include 36 teaching stations plus science and special ed spaces. Facility will be master planned for future classroom build-out to the 1200 maximum capacity. Facility will also be planned around keeping the "Farmers Market". Existing playfields will remain.

Current Status:

The entire building shell is now complete with final punch list items in progress:

1. Furniture move-in will start week of June 8th.
2. State inspection for occupancy scheduled for 6/10/2009.
3. Teacher move-in scheduled for 7/15/2009.
4. Building Commissions scheduled for 6/15/2009.

Budget:

Original Budget: \$36.6 million

Revised Budget: \$34.4 million

Date: May 10, 2006

Date: April 09, 2007

Schedule:

Design: December 15, 2007. Solicitation: December, 2007. Construction Completion: August 2009

Schedule Issues: None at this time.



Monthly Executive Summary Report
Reflects Previous Month's Activity
Moultrie Middle School
Constituent District 2

Major Issues: None at this time.

Achievements:

1. Building construction 100% complete
2. Final OSF inspection scheduled for June 10, 2009.





Monthly Executive Summary Report
Reflects Previous Month's Activity
Moultrie Middle School
Constituent District 2



Monthly Executive Summary Report
Reflects Previous Month's Activity
Moultrie Middle School
Constituent District 2