



Monthly Executive Summary Report  
Reflects Previous Month's Activity  
**Mount Pleasant Academy**  
Constituent District 2



*Project Team*

**Associate Superintendent: Dr. Lynda Davis**

**Principal: Jane McGee Davis**

**Project Manager: Ed Strack**

**Site Manager: Larry Jordon**

**Architectural Firm: Stubbs Muldrow Herin**

**Design Architect: Judy Dixon, AIA, LEED AP**

**General Contractor: Brantley Construction Company, LLC**

*Project Scope:*

Existing facility is demolished and a new 64,000 sf two story facility will be constructed. The new facility will have a capacity of 500 K-5 students. The new facility will include 26 teaching stations plus science and special Ed spaces. Facility will also include a 3,000 sf multipurpose room.

*Budget:*

**Original Budget: \$16.2 million**

**Date: May 10, 2006**

**Revised Budget: \$18.2 million**

**Date: April 9, 2007**

*Current Status:*

Erection of steel is now in process at the multipurpose area. The foundation wall along the north erection is complete. Concrete placement for the first floor in the administrative area is complete. Foundation masonry is now in progress.

*Schedule:*

**Design: January 2008**

**Solicitation: February 2008**

**Construction completion: August 2009**

**Schedule Issues: None at this time.**

*Major Issues:*

None

*Achievements:*

Steel erection is in progress.

North retaining wall is complete.

Privacy fence at property line is complete.



Monthly Executive Summary Report  
Reflects Previous Month's Activity  
**Mount Pleasant Academy**  
Constituent District 2



**Future First Floor Administration Area**



**Construction Site**



**Future Multi-purpose area**