



Monthly Executive Summary Report
Reflects Previous Month's Activity
Mount Pleasant Academy
Constituent District 2



Project Team

Associate Superintendent: Terri Nichols

Principal: Jane McGee Davis

Project Manager: Ed Strack

Site Manager: Ryan Jordan

Architectural Firm: Stubbs Muldrow Herin

Design Architect: Judy Dixon, AIA, LEED AP

General Contractor: Brantley Construction Company, LLC

Project Scope:

Existing facility is demolished and a new 64,000 sf two story facility will be constructed. The new facility will have a capacity of 500 K-5 students. The new facility will include 26 teaching stations plus science and special Ed spaces. Facility will also include a 3,000 sf multipurpose room.

Budget:

Original Budget: \$16.2 million

Date: May 10, 2006

Revised Budget: \$18.2 million

Date: April 9, 2007

Current Status:

The entire building now complete with punch list items in progress:

- a) Landscaping 100% complete
- b) Furniture delivery completed
- c) Commissioning scheduled for 7/15/2009
- d) Teacher move-in scheduled for July 16, 2009
- e) Final OSF Punch List Inspection for occupancy July 16, 2009

Schedule:

Design: January 2008

Solicitation: February 2008

Construction completion:

Schedule Issues: Substantial completion scheduled for June 10, 2009 with final compilation scheduled for July 10, 2009.

Major Issues: None.

Achievements:

Final OSF inspection scheduled for June 9, 2009.



Monthly Executive Summary Report
Reflects Previous Month's Activity
Mount Pleasant Academy
Constituent District 2





Monthly Executive Summary Report
Reflects Previous Month's Activity
Mount Pleasant Academy
Constituent District 2

