



Monthly Executive Summary Report  
Reflects Previous Month's Activity  
**Sullivan's Island Elementary**  
Constituent District 2



*Project Team*

**Associate Superintendent:** Dr. Lynda Davis

**Principal:** Susan King

**Project Manager:** Rodney Alexander

**Architectural Firm:** Cummins & McCrady

**General Contractor:** TBD

**Site Manager:** TBD

**Design Architect:** Jerry English

*Project Scope:*

Advance design to design development level a new 500 student facility on existing site.

*Budget:*

**Original Budget:** \$10 Million

**Date:** 5-10-2006



**Revised Budget:** \$2.9 Million

**Date:** 5-26-2009

*Schedule:*

**Design:** June 2010

**Solicitation:** N/A

**Construction:** N/A

**Schedule Issues:** Review and approval of swing space options.



**Major Issues:** None at this time

**Achievements:** Building envelope and structural analysis has been completed. Review of swing space options currently under review by SMG and CCSD.

**Phasing/Mobile Classrooms:** TBD





Monthly Executive Summary Report  
Reflects Previous Month's Activity  
**Sullivan's Island Elementary**  
Constituent District 2



Picture



Picture



Picture



Picture



Picture