




Monthly Executive Summary Report
 Reflects Previous Month's Activity
Jennie Moore Elementary
 Constituent District 2



Project Team

Associate Superintendent: Terri Nichols
Principal: Karen Felder
Project Manager: Harold Lee
Architectural Firm: Jumper, Carter and Sease
General Contractor: TBD

Site Manager: N/A
Design Architect: Todd Sease

Project Scope: Advance design to the design development level, a new 97,000 sf, K-5 facility on existing site. Facility will be designed to meet LEED certification.

Budget:

Original Budget: \$1.1 Million
Revised Budget: \$742,000

Date: 5-10-2006
Date: 5-26-09



Schedule:

Design: February 2010 **Solicitation:** N/A
Schedule Issues: None at this time.

Construction: N/A



Major Issues: None at this time.

Achievements: All survey, topo and Phase I work has been completed. Currently completing Impact Assessment report for submission to the Town of Mt. Pleasant Revised Ed Specs have been completed.

Phasing/Mobile Classrooms: TBA



Monthly Executive Summary Report
Reflects Previous Month's Activity
Jennie Moore Elementary
Constituent District 2



Picture



Picture



Picture



Picture



Picture