




Monthly Executive Summary Report  
 Reflects Previous Month's Activity  
**Jennie Moore Elementary**  
 Constituent District 2



*Project Team*

**Associate Superintendent:** Terri Nichols  
**Principal:** Karen Felder  
**Project Manager:** Harold Lee  
**Architectural Firm:** Jumper, Carter and Sease  
**General Contractor:** TBD

**Site Manager:** N/A  
**Design Architect:** Todd Sease

**Project Scope:** Advance design to the design development level, a new 97,000 sf, K-5 facility on existing site. Facility will be designed to meet LEED certification.

**Budget:**

**Original Budget:** \$1.1 Million  
**Revised Budget:**

**Date:** 5-10-2006  
**Date:**



**Schedule:**

**Design:** September 2009      **Solicitation:** N/A  
**Schedule Issues:** None at this time.

**Construction:** N/A



**Major Issues:** None at this time.

**Achievements:** All survey, topo and Phase I work has been completed. Currently completing Impact Assessment report for submission to the Town of Mt. Pleasant Revised Ed Specs have been completed.

**Phasing/Mobile Classrooms:** TBA



Monthly Executive Summary Report  
Reflects Previous Month's Activity  
**Jennie Moore Elementary**  
Constituent District 2



Picture



Picture



Picture



Picture



Picture