




Monthly Executive Summary Report
 Reflects Previous Month's Activity
Laing Middle School
 Constituent District 2



Project Team

Associate Superintendent: Patricia Yandle

Principal: Deborah Price

Project Manager: Harold Lee

Site Manager: N/A

Architectural Firm: Jumper, Carter and Sease

Design Architect: Todd Sease

General Contractor: TBD

Project Scope: Purchase of land adjacent to Jennie Moore ES and advance design to Design Development level, a new 900/1200 student facility on newly acquired site adjacent to Jennie Moore Elementary facility will be designed to meet LEED certification.

Budget:

Original Budget: \$6.7 Million

Date: 5-10-2006



Revised Budget: \$6.5 Million

Date: 5-26-2009

Schedule:

Design: February 2010

Solicitation: N/A

Construction: N/A

Schedule Issues: None at this time.



Major Issues: None at this time.

Achievements: Land has been procured. All survey, topo and Phase I work has been completed. Currently completing Impact Assessment report for submission to the Town of Mt. Pleasant.

Phasing/Mobile Classrooms: TBA



Monthly Executive Summary Report
Reflects Previous Month's Activity
Laing Middle School
Constituent District 2



Picture



Picture



Picture



Picture



Picture