




Monthly Executive Summary Report
 Reflects Previous Month's Activity
Laing Middle School
 Constituent District 2



Project Team

Associate Superintendent: Patricia Yandle
Principal: Deborah Price
Project Manager: Harold Lee
Architectural Firm: Jumper, Carter and Sease
General Contractor: TBD

Site Manager: N/A
Design Architect: Todd Sease

Project Scope: Purchase of land adjacent to Jennie Moore ES and advance design to Design Development level, a new 900/1200 student facility on newly acquired site adjacent to Jennie Moore Elementary facility will be designed to meet LEED certification.

Budget:

Original Budget: \$6.7 Million
Revised Budget:

Date: 5-10-2006
Date:



Schedule:

Design: September 2009 **Solicitation:** N/A
Schedule Issues: None at this time.

Construction: N/A



Major Issues: None at this time.

Achievements: Land has been procured. All survey, topo and Phase I work has been completed. Currently completing Impact Assessment report for submission to the Town of Mt. Pleasant.

Phasing/Mobile Classrooms: TBA



Monthly Executive Summary Report
Reflects Previous Month's Activity
Laing Middle School
Constituent District 2



Picture



Picture



Picture



Picture



Picture