



Monthly Executive Summary Report
Reflects Previous Month's Activity
Moultrie Middle School
Constituent District 2



Project Team

Associate Superintendent: Terri Nichols

Principal: Jean Siewicki

Project Manager: Ed Strack

Architectural Firm: Glick/Boehm & Associates

General Contractor: MB Kahn Construction

Site Manager: Larry Jordon

Design Architect: Myles Glick, AIA

Project Scope:

Existing facility is demolished and a new 120,000 sf two story facility will be constructed. The new facility will have a capacity of 900 students with a core capacity of 1200. The new facility will include 36 teaching stations plus science and special ed spaces. Facility will be master planned for future classroom build-out to the 1200 maximum capacity. Facility will also be planned around keeping the "Farmers Market". Existing playfields will remain.

Current Status:

The entire building shell is now complete with the following activities in progress:

1. Roofing 100% complete
2. Masonry 100% complete
3. Interior partitions 100% complete
4. Interior mechanical, electrical, plumbing rough-in 100% complete
5. Interior painting in progress 100% complete

Budget:

Original Budget: \$36.6 million

Revised Budget: \$34.4 million

Date: May 10, 2006

Date: April 09, 2007

Schedule:

Design: December 15, 2007. Solicitation: December, 2007. Construction Completion: August 2009

Schedule Issues: None at this time.



Monthly Executive Summary Report
Reflects Previous Month's Activity
Moultrie Middle School
Constituent District 2

Major Issues:

Coordination of Master Plan to accommodate Town of Mount Pleasant Coleman Blvd. Revitalization program. Construction of Farmers Market is in progress by the Town of Mount Pleasant.

Additional work required for Simmons St. to meet D.O.T. standards.

Achievements:

- 1. Building construction 98% complete**
- 2. Final inspections on-going in preparation for owner move-in June 9th.**



Monthly Executive Summary Report
Reflects Previous Month's Activity
Moultrie Middle School
Constituent District 2

Classroom Corridor



5-1-09

Entrance to Media Center



5-1-09

North Court Yard



5-1-09

South Court Yard





Monthly Executive Summary Report
Reflects Previous Month's Activity
Moultrie Middle School
Constituent District 2

