




**Monthly Executive Summary Report**  
 Reflects Previous Month's Activity  
**Stiles Point Elementary School**  
 Constituent District 3



***Project Team***

**Associate Superintendent:** Dr. Doug Gepford

**Principal:** Stephen Burger

**Project Manager:** Jay Poston

**Site Manager:** TBD

**Architectural Firm:** McMillan-Smith & Partners Architects

**Design Architect:** Emma Souder

**General Contractor:** TBD

***Project Scope:***

Construction of a new two-story 600-student K-5 facility on the existing site. The facility will include 29 instructional spaces with complementary support areas as indicated in the Educational Specifications. The new facility will be erected behind the existing school which will continue to be utilized during the approximate two year duration. Upon completion of the project the existing facility will remain for use as future swing space.

***Budget:***

**Original Budget:** \$22 million

**Date:** 5-10-2006



**Revised Budget:** \$19 million

**Date:** 4-9-2007

***Schedule:***

**Design:** November 2007

**Solicitation:** January 2008

**Construction:** August 2009

**Schedule Issues:** None



**Major Issues:** Site parking/traffic flow, Resolution of exterior construction options, Harborview ES swing-space campus development/traffic plan

**Achievements:** Finalization of Schematic Design package submission  
 Geotechnical investigation and report

***Phasing/Mobile Classrooms:***

Construction on the existing site will be accomplished in one phase. Existing mobile classroom units will continue to be used during the duration of construction.



Monthly Executive Summary Report  
Reflects Previous Month's Activity  
**Stiles Point Elementary School**  
Constituent District 3



Picture



Picture



Picture



Picture



Picture