



Monthly Executive Summary Report
Reflects Previous Month's Activity
St. Andrews School of Math and Science
Constituent District 10

Aerial

Photo

Project Team

Associate Superintendent: Mary Reynolds

Principal: Mark Shea (Interim)

Project Manager: Rodney Alexander

Architectural Firm: FWA Group Architects

General Contractor: N/A

Site Manager: N/A

Design Architect: Barry Taylor

Project Scope: Advance design to the Design Development level will be provided for a new 97,000 sf, 750 student, K-5 two story facility on existing site. Funding for demolishing or construction has not been provided in the 2005-2009 building program. Project is a Phase III project. Design will start January 2009. Facility will be designed to meet LEED certification.

Budget:

Original Budget: \$1 Million

Revised Budget: \$959,000

Date: 5-10-2006

Date: 5-26-2009



Schedule:

Design: February 2010

Schedule Issues: None at this time.

Solicitation: N/A

Construction: N/A



Major Issues: Size of property. Soil conditions.

Achievements:

Phasing/Mobile Classrooms: TBD





Monthly Executive Summary Report
Reflects Previous Month's Activity
St. Andrews School of Math and Science
Constituent District 10



Picture



Picture



Picture



Picture



Picture