

Activity Description	Orig Dur	Early Start	Early Finish	2011				2012				2013				2014																					
				Q	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
2011-2016 Building Program																																					
Memminger Elementary School (Band 1 - \$22 M)																																					
Design Phase	385	01JAN11*	20JAN12																																		
100% CD's Complete	0		20JAN12																																		
Bid & Award Project	63	01DEC11	01FEB12																																		
Early Sitework	230	17JUN11	01FEB12																																		
Construction - Contract Duration	500	02FEB12	15JUN13																																		
Commissioning of School / Owner to Occupy	61	16JUN13	15AUG13*																																		

Start Date 15NOV10
 Finish Date 01DEC16
 Data Date 15NOV10
 Run Date 12JUL11 19:40



CC05 **2011 thru 2016 Building Program** Sheet 1 of 1
Summary School Schedule

Date	Revision	Checked	Approved