



Monthly Executive Summary Report
Reflects Previous Month's Activity
Buist Academy
Constituent District 20



Project Team

Associate Superintendent: Terri Nichols

Project Manager: Bob Faust

Architectural Firm: Stubbs, Muldrow, Herin Assocs.

General Contractor: Hill Construction (Site and Demolition Package)

Principal: Sallie Ballard

Site Manager: Joe Christian

Design Architect: Sam Herin, AIA

Project Scope:

The existing 1954 facility, composed of a three-story building and a cafeteria, is to be totally demolished and the existing three-story 1920 building is to be selectively demolished. A new 68,000 sf, three-story facility will be constructed and the existing 21,000 sf original 1920 building will be renovated. The new facility will have a capacity for 500 students and will include 27 teaching stations, a Cafeteria, Gymnasium, Media Center, Science and Art spaces.

Current Status:

The demolition process began June 14, 2011 and is scheduled to be complete in mid-October 2011. An early retrofit / pile package is scheduled to be complete by October 1, 2011.

Budget:

Original Budget: \$35.6 million

Date: July 27, 2010

Schedule:

Design Completion: December 15, 2011

Solicitation: January 2012

Construction Completion: August 2013

Schedule Issues: None at this time.

Major Issues: None at this time.

CUMMING | SMG

building value through expertise 

Sept. 2011



Monthly Executive Summary Report
Reflects Previous Month's Activity
Buist Academy
Constituent District 20

