


Activity Description	Orig Dur	Early Start	Early Finish	2006 2007 2008 2009 2010 2011 2012 2013 2014 2015											
2005 thru 2009 Bldg Program															
EB Ellington Elementary															
New District 23 Elementary School	1,312*	01JUN06	02JAN10	New District 23 Elementary School											
Aquire Land	184	01JUN06*	01DEC06	Aquire Land											
Design & Permitting	472	01NOV06	15FEB08	Design & Permitting											
SD's Complete	0		20MAY07*	SD's Complete											
DD's Complete	0		17AUG07*	DD's Complete											
CD's Complete	0		15FEB08*	CD's Complete											
Bid & Award- Site Project	143	16FEB08*	07JUL08	Bid & Award- Site Project											
Early Site Work Construction	117	07JUL08	31OCT08	Early Site Work Construction											
Bid & Award Building Project ****(TBD)****	0	31OCT08*		Bid & Award Building Project ****(TBD)****											
Building Project Construction ****(TBD)****	366	01NOV08*	01NOV09	Building Project Construction ****(TBD)****											
Owner's Move-in ****(TBD)****	62	02NOV09	02JAN10	Owner's Move-in ****(TBD)****											

Start Date 17AUG03
 Finish Date 01AUG12
 Data Date 17OCT04
 Run Date 21OCT08 13:12



CC26 2005 thru 2009 Building Program Sheet 1 of 1
 Approved
 Rev. 8 Target
 Program Management Schedule

Date	Revision	Checked	Approved
21OCT08	****(TBD)**** = To Be Determined		
	Postponed Pending CCSD Operational Cost Study		