


Activity Description	Orig Dur	Early Start	Early Finish	2006												2007												2008												2009												2010												2011												2012											
2005 thru 2009 Bldg Program																																																																																							
Special Day School Program																																																																																							
Special Day School Program	591*	03JAN07	15AUG08																																																																																				
Programming	58	03JAN07*	01MAR07																																																																																				
Design & Permitting	218	02MAR07*	05OCT07																																																																																				
SD's Complete	0		23MAY07*																																																																																				
DD's Complete	0		20JUN07*																																																																																				
CD's Complete	0		05OCT07*																																																																																				
Bid & Award	66	06OCT07	10DEC07																																																																																				
Construction	235	11DEC07	01AUG08																																																																																				
Owner's Move-in	60	17JUN08	15AUG08																																																																																				

Start Date 17AUG03
 Finish Date 01AUG12
 Data Date 17OCT04
 Run Date 14MAR08 12:02



CC24 2005 thru 2009 Building Program
 Special Day School Program
 Program Management Schedule

Date	Revision	Checked	Approved