


Activity Description	Orig Dur	Early Start	Early Finish	2005 2006 2007 2008 2009 2010 2011 2012											
				Gantt Chart Area											
2005 thru 2009 Bldg Program															
Orange Grove Elementary															
Orange Grove Elementary School	1,005*	01NOV06	01AUG09	Orange Grove Elementary School											
Design & Permitting	281	01NOV06*	08AUG07	Design & Permitting											
SD's Complete	0		20JAN07*	SD's Complete											
DD's Complete	0		08APR07*	DD's Complete											
CD's Complete	0		07NOV07*	CD's Complete											
Construct Temporary Swing Campus	93	01MAY07*	01AUG07	Construct Temporary Swing Campus											
Bid & Award	86	08NOV07*	01FEB08	Bid & Award											
Demo & Early Site Work	92	15SEP07*	15DEC07	Demo & Early Site Work											
Construction	487	01FEB08	01JUN09	Construction											
Owner's Move-in	61	02JUN09	01AUG09	Owner's Move-in											

Start Date 17AUG03
 Finish Date 01AUG12
 Data Date 17OCT04
 Run Date 15AUG07 12:38



CC23 2005 thru 2009 Building Program Sheet 1A of 1B

Approved
 Rev. 5 Target
 Program Management Schedule
 Orange Grove Elementary

Date	Revision	Checked	Approved

