




Monthly Executive Summary Report  
Reflects Previous Month's Activity  
**Baptist Hill High School**  
Constituent District 23



**Project Team**

**Associate Superintendent:** Louis Martin  
**Principal:** Dr. James Winbush  
**Project Manager:** Dale Collier – Brownstone Construction Group  
**Site Manager:** Nick Bonvillain – Brownstone Construction Group  
**Architectural Firm:** McKellar & Associates Architects  
**Design Architects:** Anne Maguire and Andy Clark - McKellar & Associates Architects  
**General Contractor:** To Be Determined

**Project Scope:** Construction of a new classroom building on the Baptist Hill High School campus to house current 7<sup>th</sup> and 8<sup>th</sup> Grade students. Work also includes master planning of the site to formalize planning for future upgrades at the campus.

**Budget:**

**Original Budget:** \$7 Million

**Date:** March 13, 2010



**Schedule**

**Design:** February 2010

**Solicitation:** August 2010

**Construction:** August 2011

**Construction Package Contract:** To Be Determined



**Design Update:** McKellar and Associates has been selected and approved to design a new addition at Baptist Hill High. The new addition will house 7<sup>th</sup> and 8<sup>th</sup> Grades (currently housed in mobile classrooms) who were moved to the campus from the former Schroder Middle School after CCSD's School Re-Design effort of the last school year. Executing an aggressive design schedule, McKellar has coordinated with District staff to complete the Schematic Design for the new facility. Schematic Plans are being reviewed by Staff as well as the State Department of Education's Office of School Facilities (OSF). The architect has also been challenged to provide a formal Master Plan for the BHHS Campus for use by the District in planning future upgrades.

**Issues:** The design for the new facility incorporates the current "Single-Gender" concept being used at BHHS to provide separate teaching spaces for boys and girls. The design team is also coordinating with local Town, Fire and SCDOT officials to obtain needed approvals for the new facility. Additional coordination efforts will include utility infrastructure for water, sewer and electrical modifications. Designers will also be faced with securing required OCRM land disturbance and other permitting mandates.



Monthly Executive Summary Report  
Reflects Previous Month's Activity  
**Baptist Hill High School**  
Constituent District 23

