



Monthly Executive Summary Report
Reflects Previous Month's Activity
Sullivan's Island Elementary
Constituent District 2



Project Team

Associate Superintendent: Terri Nichols

Principal: Susan King

Project Manager: Ed Strack

Architectural Firm: Cummings & McCrady

General Contractor: TBD

Site Manager: Wayne Ward

Design Architect: Jerome English

Project Scope:

Demolish existing school building. Replace with a 74,000 square foot, 500 student, state of the art school building to include Kitchen/Dining Room, Multi-purpose Room, Project Labs, Media Center, Art Room, Computer Labs and 24 classrooms.

Budget:

Original Budget: \$26.4 million

Revised Budget:

Date: November 2, 2010

Date:

Schedule:

Design: January 2012

Construction: April 2012 – January 2014

Solicitation: March 2012

Schedule Issues: Finalize lease acceptance by the Town of Sullivan's Island.

Achievements:

- Conceptual design approved by the Town of Sullivan's Island. Site drawings submitted to SCDOT.
- Community Meeting held on September 22, 2011 to review current conceptual designs.
- CCSD currently reviewing comments from home owners.
- Next Community Meeting scheduled for mid-November to review comments and updated design.

CUMMING | SMG

building value through expertise

Oct 2011



Monthly Executive Summary Report
Reflects Previous Month's Activity
Sullivan's Island Elementary
Constituent District 2



Existing and Proposed Building Massing Comparisons

10.4.2011



Monthly Executive Summary Report
Reflects Previous Month's Activity
Sullivan's Island Elementary
Constituent District 2



North Elevation



West Elevation



East Elevation



South Elevation



View from Ion Avenue



View from the Beach



Elevations and Panoramic Views

scale: 1"=20'-0" 10.4.2011



Monthly Executive Summary Report
Reflects Previous Month's Activity
Sullivan's Island Elementary
Constituent District 2

