



Monthly Executive Summary Report
Reflects Previous Month's Activity
Haut Gap Middle School
Constituent District 9



Project Team

Associate Superintendent: Patricia Yandle
Principal: Mr. Paul Padron
Project Manager: Dale Collier – Brownstone Construction Group
Site Manager: Nick Bonvillain – Brownstone Construction Group
Architectural Firm: Gantt Huberman Architects
Design Architect: Frank Little - Gantt Huberman Architects
General Contractor: Newton Builders, Incorporated

Project Scope: Construction of a new 400-student, 600-core middle school behind the existing school. Scope also includes master planning of the site to co-locate a future elementary school.

Budget:

Original Budget: \$15 Million

Date: May 10, 2006



Revised Budget: \$18.2 Million

Date: April 9, 2007

Schedule

Design: March 2008

Solicitation: July 2008

Construction: January 2009



Construction Package Contract: Newton Builders, Incorporated - \$12,575,500.00

Construction Update: Ceiling tile has been installed complete in the Admin, Cafeteria, Kitchen, and West Side of the 2-Story Classroom wing. Ceiling tile installations will continue in the East Side of the 2-Story Classroom wing this month. Final coats of interior painting is now well underway in the building as well. At the Gymnasium, wood flooring has been installed now that overhead work is completed. Gym bleacher installations will commence this month. Casework installers have completed their work in Science and Admin and are continuing in other areas. At the exterior of the building parking lots have been paved and sidewalks are completed. Bus and Car Canopies are installed while landscaping has begun. Separate contract data cabling, VCT flooring, PA speaker, and Camera System work is also well underway inside the building.

Issues: The Final Occupancy Inspection of the building by the State Department of Education Inspector has been scheduled for early January 2010.



Monthly Executive Summary Report
Reflects Previous Month's Activity
Haut Gap Middle School
Constituent District 9

