



Monthly Executive Summary Report
 Reflects Previous Month's Activity
Sullivan's Island Elementary
 Constituent District 2



Project Team

Associate Superintendent: Terri Nichols
Principal: Susan King
Project Manager: Ed Strack
Architectural Firm: Cummings & McCrady
General Contractor: TBD

Site Manager: Wayne Ward
Design Architect: Jerome English

Project Scope:

Demolish existing school building. Replace with a 74,000 square foot, 500 student, state of the art school building to include Kitchen/Dining Room, Multi-purpose Room, Project Labs, Media Center, Art Room, Computer Labs and 24 classrooms.

Budget:

Original Budget: \$26.4 million
Revised Budget:

Date: November 2, 2010
Date:

Schedule:

Design: January 2012
Construction: September 2012 – January 2014

Solicitation: June 2012

Schedule Issues: Town of Sullivan's Island referendum on school.

Achievements:

- Conceptual design approved by the Town of Sullivan's Island. Site drawings submitted to SCDOT.
- Community Meeting held on September 22, 2011 to review current conceptual designs.
- CCSD currently reviewing comments from home owners.
- Next Community Meeting scheduled for mid-January to review comments and updated design.
- Town of Sullivan's Island lease finalized.



Monthly Executive Summary Report
Reflects Previous Month's Activity
Sullivan's Island Elementary
Constituent District 2



10.4.2011

Existing and Proposed Building Massing Comparisons



Monthly Executive Summary Report
Reflects Previous Month's Activity
Sullivan's Island Elementary
Constituent District 2



North Elevation



West Elevation



East Elevation



South Elevation



View from Ion Avenue



View from the Beach



CUMMINGS &
McCRADY, INC.
Architects

scale: 1"=20'-0" 10.4.2011

Elevations and Panoramic Views

CUMMING | SMG

building value through expertise 

Dec 2011

