



Monthly Executive Summary Report  
Reflects Previous Month's Activity  
**Moultrie Middle School**  
Constituent District 2



*Project Team*

**Associate Superintendent: Terri Nichols**  
**Principal: Jean Siewicki**  
**Project Manager: Ed Strack**  
**Architectural Firm: Glick/Boehm & Associates**  
**General Contractor: MB Kahn Construction**

**Site Manager: Larry Jordon**  
**Design Architect: Myles Glick, AIA**

*Project Scope:*

Existing facility is demolished and a new 120,000 sf two story facility will be constructed. The new facility will have a capacity of 900 students with a core capacity of 1200. The new facility will include 36 teaching stations plus science and special ed spaces. Facility will be master planned for future classroom build-out to the 1200 maximum capacity. Facility will also be planned around keeping the "Farmers Market". Existing playfields will remain.

*Current Status:*

The entire building shell is now complete with final punch list items in progress:

1. Furniture move-in is complete.
2. Teacher move-in scheduled for 7/16/2009.
3. Building Commission is complete.
4. Landscaping 95% complete.

*Budget:*

**Original Budget: \$36.6 million**

**Revised Budget: \$34.4 million**

**Date: May 10, 2006**

**Date: April 09, 2007**

*Schedule:*

**Design: December 15, 2007. Solicitation: December, 2007. Construction Completion: August 2009**

**Schedule Issues: None at this time.**



Monthly Executive Summary Report  
Reflects Previous Month's Activity  
**Moultrie Middle School**  
Constituent District 2

*Major Issues:* None at this time.

*Achievements:*

1. Building construction 100% complete
2. Final OSF inspection scheduled for June 10, 2009.
3. Final OSF Punch List inspection for occupancy July 16, 2009.





Monthly Executive Summary Report  
Reflects Previous Month's Activity  
**Moultrie Middle School**  
Constituent District 2





**Monthly Executive Summary Report**  
Reflects Previous Month's Activity  
**Moultrie Middle School**  
Constituent District 2