



Monthly Executive Summary Report  
Reflects Previous Month's Activity  
**Mount Pleasant Academy**  
Constituent District 2



***Project Team***

**Associate Superintendent: Terri Nichols**

**Principal: Jane McGee Davis**

**Project Manager: Ed Strack**

**Site Manager: Ryan Jordan**

**Architectural Firm: Stubbs Muldrow Herin**

**Design Architect: Judy Dixon, AIA, LEED AP**

**General Contractor: Brantley Construction Company, LLC**

***Project Scope:***

Existing facility is demolished and a new 64,000 sf two story facility will be constructed. The new facility will have a capacity of 500 K-5 students. The new facility will include 26 teaching stations plus science and special Ed spaces. Facility will also include a 3,000 sf multipurpose room.

***Budget:***

**Original Budget: \$16.2 million**

**Date: May 10, 2006**

**Revised Budget: \$18.2 million**

**Date: April 9, 2007**

***Current Status:***

The entire building now complete with punch list items in progress:

- a) Landscaping 85% complete
- b) Furniture delivery scheduled for 8/16/2009
- c) Commissioning scheduled for 6/27/2009
- d) Teacher move-in scheduled for July 15, 2009

***Schedule:***

**Design: January 2008**

**Solicitation: February 2008**

**Construction completion:**

**Schedule Issues: Substantial completion scheduled for June 10, 2009 with final compilation scheduled for July 10, 2009.**

***Major Issues:* None.**

***Achievements:***

**Final OSF inspection scheduled for June 9, 2009.**



Monthly Executive Summary Report  
Reflects Previous Month's Activity  
**Mount Pleasant Academy**  
Constituent District 2

First shareholders meeting held on Dec 17, 2008. Next shareholders meeting scheduled for March 18, 2009.



MPA reception desk



MPA classroom



MPA Typical Classroom



MPA Classroom



Monthly Executive Summary Report  
Reflects Previous Month's Activity  
**Mount Pleasant Academy**  
Constituent District 2



West Classrooms



Parent Drop Off



East Classroom Wing



Parent Drop Off



Monthly Executive Summary Report  
Reflects Previous Month's Activity  
**Mount Pleasant Academy**  
Constituent District 2



Exterior Cafeteria Entrance



Amphitheater