



Monthly Executive Summary Report
Reflects Previous Month's Activity
Mount Pleasant Academy
Constituent District 2



Project Team

Associate Superintendent: Terri Nichols

Principal: Jane McGee Davis

Project Manager: Ed Strack

Site Manager: Ryan Jordan

Architectural Firm: Stubbs Muldrow Herin

Design Architect: Judy Dixon, AIA, LEED AP

General Contractor: Brantley Construction Company, LLC

Project Scope:

Existing facility is demolished and a new 64,000 sf two story facility will be constructed. The new facility will have a capacity of 500 K-5 students. The new facility will include 26 teaching stations plus science and special Ed spaces. Facility will also include a 3,000 sf multipurpose room.

Budget:

Original Budget: \$16.2 million

Date: May 10, 2006

Revised Budget: \$18.2 million

Date: April 9, 2007

Current Status:

The entire building shell is now erected with the following activities in progress:

- a) Roofing –100% complete
- b) Exterior masonry –100% complete
- c) Interior metal stud framing first and second floor --100% complete
- d) Interior electrical, mechanical and plumbing rough-in –100%complete

Schedule:

Design: January 2008

Solicitation: February 2008

Construction completion:

Schedule Issues: Substantial completion scheduled for June 9, 2009 with final compilation scheduled for July 1, 2009.

Major Issues: None.

Achievements:

Entire building shell complete with roofing and exterior masonry completed on time.



Monthly Executive Summary Report
Reflects Previous Month's Activity
Mount Pleasant Academy
Constituent District 2

First shareholders meeting held on Dec 17, 2008. Next shareholders meeting scheduled for March 18, 2009.



MPA reception desk



MPA classroom



MPA Typical Classroom



MPA Classroom



Monthly Executive Summary Report
Reflects Previous Month's Activity
Mount Pleasant Academy
Constituent District 2



West Classrooms



Parent Drop Off



East Classroom Wing



Parent Drop Off



Monthly Executive Summary Report
Reflects Previous Month's Activity
Mount Pleasant Academy
Constituent District 2



Exterior Cafeteria Entrance



Amphitheater