



Monthly Executive Summary Report
 Reflects Previous Month's Activity
Stiles Point Elementary School
 Constituent District 3



Project Team

Associate Superintendent: Dr. Doug Gepford

Principal: Stephen Burger

Project Manager: Jay Poston

Architectural Firm: McMillan-Smith & Partners Architects

General Contractor: Metro Contracting, Inc.

Site Manager: Joe Christian

Design Architect: Cynthia Knight

Project Scope:

Construction of a new two-story 600-student K-5 facility on the existing site. The facility will include 29 instructional spaces with complementary support areas as indicated in the Educational Specifications. The new facility will be erected behind the existing school which will continue to be utilized during the approximate two year duration. Upon completion of the project the existing facility will remain for use as future swing space.

Budget:

Original Budget: \$22 million

Revised Budget: \$19 million

Date: 5-10-2006

Date: 4-9-2007



Schedule:

Design: April 2008

Solicitation: February 2008

Construction: March 2010

Schedule Issues: Site work package completion
 Weather impacts / soil concerns



Major Issues: Federal / County grants for sidewalk improvements
 Steel fabrication / delivery coordination

Achievements: Foundation / footings (15%)
 Construction contract award
 Steel fabrication start
 Early site work complete



Monthly Executive Summary Report
Reflects Previous Month's Activity
Stiles Point Elementary School
Constituent District 3

Phasing/Mobile Classrooms:

Construction on the existing site will be accomplished in one phase. Existing mobile classroom units will continue to be used during the duration of construction.



Monthly Executive Summary Report
Reflects Previous Month's Activity
Stiles Point Elementary School
Constituent District 3

