



Monthly Executive Summary Report
Reflects Previous Month's Activity
Moultrie Middle School
Constituent District 2



Project Team

Associate Superintendent: Dr. Lynda Davis

Principal: Jean Siewicki

Project Manager: Ed Strack

Architectural Firm: Glick/Boehm & Associates

General Contractor: MB Kahn Construction

Site Manager: Larry Jordon

Design Architect: Myles Glick, AIA

Project Scope:

Existing facility is demolished and a new 120,000 sf two story facility will be constructed. The new facility will have a capacity of 900 students with a core capacity of 1200. The new facility will include 36 teaching stations plus science and special ed spaces. Facility will be master planned for future classroom build-out to the 1200 maximum capacity. Facility will also be planned around keeping the "Farmers Market". Existing playfields will remain.

Budget:

Original Budget: \$36.6 million

Revised Budget: \$34.4 million

Date: May 10, 2006

Date: April 09, 2007

Schedule:

Design: December 15, 2007. Solicitation: December, 2007. Construction Completion: August 2009

Schedule Issues: None at this time.

The contractor is on the project currently installing the structural steel and concrete placement in the gym area.

Major Issues:

Coordination of Master Plan to accommodate Town of Mount Pleasant Coleman Blvd. Revitalization program.

Additional work required for Simmons St. to meet D.O.T. standards.



Monthly Executive Summary Report
Reflects Previous Month's Activity
Moultrie Middle School
Constituent District 2

Achievements:

MB Kahn Construction was awarded the building contract by the school board on 4-28-2008.

Completed Educational Specifications and Programming.

Traffic Impact Study completed.

Early steel package bid and award completed

Bulk purchase for hardware has been awarded to Stock Building Supply.



Monthly Executive Summary Report
Reflects Previous Month's Activity
Moultrie Middle School
Constituent District 2



Site Survey—Architectural Option B



South Elevation



East Elevation



Front Elevation



West Elevation