



**Monthly Executive Summary Report**  
 Reflects Previous Month's Activity  
**Stiles Point Elementary School**  
 Constituent District 3



*Project Team*

**Associate Superintendent:** Dr. Doug Gepford

**Principal:** Stephen Burger

**Project Manager:** Jay Poston

**Architectural Firm:** McMillan-Smith & Partners Architects

**General Contractor:** TBD

**Site Manager:** TBD

**Design Architect:** Emma Souder

*Project Scope:*

Construction of a new two-story 600-student K-5 facility on the existing site. The facility will include 29 instructional spaces with complementary support areas as indicated in the Educational Specifications. The new facility will be erected behind the existing school which will continue to be utilized during the approximate two year duration. Upon completion of the project the existing facility will remain for use as future swing space.

*Budget:*

**Original Budget:** \$22 million

**Revised Budget:** \$19 million

**Date:** 5-10-2006

**Date:** 4-9-2007



*Schedule:*

**Design:** April 2008

**Solicitation:** February 2008

**Construction:** October 2009

**Schedule Issues:** Contract award June 2008



- Major Issues:**
- Finalization of construction documents
  - Construction documents estimate
  - Final City of Charleston Technical Review
  - Resolution of interim & final pedestrian traffic issues
  - Acquisition of property easements

**Achievements:** 95% Interim construction documents estimate



Monthly Executive Summary Report  
Reflects Previous Month's Activity  
**Stiles Point Elementary School**  
Constituent District 3

*Phasing/Mobile Classrooms:*

Construction on the existing site will be accomplished in one phase. Existing mobile classroom units will continue to be used during the duration of construction.



East view.



Northwest view.



Monthly Executive Summary Report  
Reflects Previous Month's Activity  
**Stiles Point Elementary School**  
Constituent District 3



**First Floor Plan**



**Second Floor Plan**



**East elevation**



**North elevation**