



**Monthly Executive Summary Report**  
Reflects Previous Month's Activity  
**Special Day School**  
District Wide

**Project Team**

**Executive Director – Office of Exceptional Children: Dr. Connie Mathis**  
**Principal: Stephanie White**  
**Project Manager: Dale Collier**  
**Site Manager: TBD**  
**Architectural Firm: Constantine Architects, Inc.**  
**Design Architect: Elliott Constantine**  
**General Contractor: TBD**

**Original Project Scope: Renovations of Old Charlestown Academy Facility to accommodate staff and students of the Special Day School.**

**Budget:**

**Original Budget: \$ 5.2 Million**

**Date: May 10, 2006**

**Revised Budget:**

**Date:**



**Schedule:**

**Design: TBD**

**Solicitation: TBD**

**Construction: August 2008**

**Schedule Issues: Relocation of current population to accommodate construction of the Center for Academic Arts**



**Major Issues: Relocation of mobile units to avoid conflict with onsite construction of the Center of Arts and Academics. However, Old Charlestown Academy Facility will not be available for renovations until move-in of the new Center of Arts and Academics after its completion. Exploring options to “fast-track” this project in order to permanently house the Special Day School prior to the start of the 2008-2009 school year and thereby avoid costs related to moving the campus twice.**

**Achievements: Programming of space requirements for new facility to permanently house the Special Day population completed with input of the Principal. Conceptual floor plan developed for review by CCSD. Discussions held with Charleston Youth Development Corporation to explore a possible joint-venture use on the current CYDC campus located adjacent to the existing Special Day School.**

**Phasing/Mobile Classrooms: Relocation of existing units to allow construction of the Center of Arts and Academics at the current Special Day School campus location.**